



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 06/01/2026

Area: OHP

Equipment	Job
co-19 estop	push button damaged, replaced .
brc on repair bay	motors ppm is done. It m4 motor kept aside for mechanical gearbox job,
rsco-1a	spare coupling is fixed and kept ready at rsco-1a level.
bf-5a	missing zss target welding is done.
co-16a,16b,17a,17b ; co-23	motor and panel side ppm is done. 23 motor side ppm is done.
co-47 t/e, rbf-3a level ; locp-2 hydraulic power pack area	lighting is improved.
wbr on co-25	luff operation tnc switch on operator desk was not working, replaced with push buttons and tested.
co-69 receiving chute chute vibrator	overhauling is done, found ok, to be fixed back in position.
rco-1a,rco-2a, bpc-1,bpc-2 ; rsco-9a ; co-15, tt-2	motor and panel side ppm is done ; tt-2 and co-15 cjd ppm is done