



वी.एस.पी  
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 12/12/2025

Area: OHP

Equipment	Job
co-5,6,7,1a	brs is checked ; co-5,7,1a brs checked and restored in circuit.
co-35 power socket provision at chute 1	GI pipe welding along the conveyor is complete, cable needs to be laid
brc-1	shifted from co-30 to co-31
brc-2 on co-28	Observed pcrd cable not winding properly while brc is at t/e area. Check pcrd motor , Carbon brush is worn out , replaced it and tested.
tbs -3 on 21 and co-21	ppm is done at both sides. Transformer cleaning is done.
co-47 gallery	1-phase socket provided at gallery entrance and rectified another one at its t/e area.
co-9a, 12a, 13a hoists	ppm is done ; co-9a hoist panel board fixed in position properly.
co-9a motor ;	base bolts tightness is checked.
bpc-1 gallery ; bpc-2 gallery ; co-28 belt scale area ; 31a gallery ; vf-1a level ; vs-1a level	lighting is improved.
co-7,10,13 (belt and carriage) , co-14 ;tt-1 ; bpc-1	motor and panel side ppm is done ; co-7 motor tb cable entry point is closed with hylum sheet. ; co-7 motor termination B phase lug found worn out, replaced with new lug and terminated.
RCO-1A	zss pulse setting reduced and restored in circuit. one Zss target missing, needs to be welded.
Incomer 2 of LC7	Incomer 2 of LC7 trip circuit checks completed along with DNW , Can be charged in case of exigency.
LC8 incomer 2	made off and bus coupler made on for DNW checking. Can be charged in case of exigency.