



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 04/02/2026

Area: OHP

Equipment	Job
brc-3 on co-33M	pcrd damaged contactors were replaced and pcrd operation is tested.
co-2a belt sway.	checking is under progress. BRS-2 near OC-33A healthiness is checked.
co-59,62 (belt and carriage) ,67,70, DE-24 Fan	motor and panel side ppm is done. co-59 contactor tips were replaced.
ocr telecom room	de watering is done and shifted old pump to lc7.
lc-6 io rack node 16	full rack removed, cleaned and fixed back in place.
hvmcc-3 locp-1 crusher panels	HT panel maintenance is done.
wobr-2 on co-25 and co-25	motor and panel side ppm is done. wob-2 slip ring and coupler maintenance is done. HT COUPLER space heater is rectified.
wobr-3 on co-26	cabin adjustment solenoid plug was damaged, replaced and tested.