



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 20/05/2025

Shift: A

Incharge(s): V Balaji Naik, G Eswara Rao

| Sl No | Area | Equipment      | Problem                                       | Action  | From     | To       | Remarks |
|-------|------|----------------|---|---|----------|----------|---------|
| 1     | OHP  | brc on co 28   | LT not taking place/stop pb operated at panel | pb released .   | 12:20:00 | 12:35:00 |         |
| 2     | OHP  | tbs on co 22   | lt not taking place/pcrd cable tension acted  | cable tension released then ok                            | 12:10:00 | 12:25:00 |         |
| 3     | OHP  | brc on co 32   | bc not running/olr acted                      | reset done  | 09:45:00 | 09:55:00 |         |
| 4     | OHP  | TIS ON CO 29   | zss bypass request from ope.                  | zss bypassed at module and feed back bypassed at i/o rack | 12:50:00 | 13:00:00 |         |
| 5     | OHP  | tbs on co 20   | right luffing not taking place/drive tripped  | reset done  | 09:15:00 | 09:30:00 |         |
| 6     | OHP  | co 5           | pc acted/                                     | pc bypassed for operation request                         | 13:10:00 | 13:20:00 |         |
| 7     | CHP  | cc24           | olr acted                                     | reset done  | 08:00:00 | 08:05:00 |         |
| 8     | CHP  | cc 23          | c/ s acted due rain                           | reset done  | 07:10:00 | 07:20:00 |         |
| 9     | CHP  | cc 39 scr 7    | slew not working/spider out alarm acted       | reset done  | 08:00:00 | 08:10:00 |         |
| 10    | CHP  | cc 111         | brs not getting reset                         | probe cleaning done then reset                            | 07:25:00 | 07:35:00 |         |
| 11    | CHP  | cc 41          | brs not getting reset                         | probe cleaning done then reset                            | 07:45:00 | 08:00:00 |         |
| 12    | CHP  | scr 8 on cc112 | td elect. healthy red                         | glass fuse blown/fuse replaced.                           | 06:50:00 | 07:00:00 | xa05 -2 |
| 13    | CHP  | scr 8on cc 112 | bc not running/c/s acted due to rain          | reset done  | 08:30:00 | 08:40:00 |         |
| 14    | CHP  | scr 8 on cc112 | bw not running/oil level low                  | inform to ope. and mech                                   | 12:25:00 | 13:00:00 |         |
| 15    | CHP  | cc 36          | bc not working/bss acted                      | bss released  | 13:40:00 | 13:55:00 |         |
| 16    | CHP  | cc 54          | tripped on olr /due to jamming                | reset done  | 07:30:00 | 13:00:00 |         |
| 17    | CHP  | cc 131         | olr acted due to jamming                      | reset done  | 09:05:00 | 13:30:00 |         |



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 20/05/2025

Incharge(s): V Balaji Naik, G Eswara Rao

Shift: A

| Sl No | Area | Equipment      | Problem  | Action  | From     | To       | Remarks           |
|-------|------|----------------|--|---|----------|----------|-------------------|
| 18    | CHP  | SCR7 on Cc39   | Slew not working found left limit switch acted | Limit released limit side jamming is cleared by operation | 12:00:00 | 12:00:00 | 4.05 pm to 4.30pm |
| 19    | CHP  | SCR2 on CC35   | LT over tension acted frequently               | Panel side off delay timer problem time setting changed   | 07:00:00 | 12:00:00 | 4.00 pm to 5.06pm |
| 20    | CHP  | SCR3 on CC38   | TUL kept in ckt as per operation request       | kept in ckt   | 07:00:00 | 07:10:00 |                   |
| 21    | WT   | oc 1a, of 1a2a | reported red                                   | plc power recycled @lc 9                                  | 12:00:00 | 12:05:00 |                   |
| 22    | IOSA | tbs on 13a     | communication problem                          | control wire loose at SMPS /tightend then ok              | 06:00:00 | 07:20:00 |                   |
| 23    | IOSA | tbs on co 13a  | cjd not getting reset                          | probe cleaning done then reset                            | 06:00:00 | 06:15:00 |                   |