



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 28/07/2025

Area: CHP

Equipment	Job
RG EOT,JH 8,9 hoist	UP limits tested and found in ckt, EOT up limit switch replaced and tested
CC 13,17,18	Running inspection was done
CC 38,43,45,46,108,SCR 3	PPM was done
CC 48	VVVF Panel parameters programmed and trial run was taken
SCR 10	IO panel,XMD panel,Lower MCC relay panel installed and cables inserted into the panels and cable dressing started