



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL SHIFT REPORT

Date: 01/09/2025

Shift: B

Incharge(s): Amit Roy,K SANKARA RAO

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	BRC ON CO-28	REPORTED B/C NOT RUNNING CHECKED AND FOUND E/STOP ACTED	E/STOP RELEASED THEN OK	17:40:00	17:50:00	
2	OHP	CO-87	OLR ACTED	OLR RESET	18:20:00	18:30:00	
3	OHP	CO-111	REPORTED RED OLR ACTED	OLR RESET DONE	19:30:00	19:40:00	
4	OHP	TBS ON CO-19	LBC STOPPING ON ZSS	CHECKED AND FOUND PROBE PROBLEM.BYPASSED AT MODULE TO MINIMIZE DELAY	17:00:00	17:40:00	PROBE TO BE REPLACED
5	CHP	CC-39 SCR-7	PCRD DRUM CHAIN CUT (OLD PROBLEM)	AFTER MECHANICAL WORK COMPLETE THAN MOTOR CONNECTION GIVEN AND PCRD CABLE PROPERLY WINDING DONE THEN LT TRIAL RUN TAKEN OK	14:20:00	14:40:00	
6	CHP	CC112 SCR-8	REPORTED LUFFING NOT WORKING CHECKED AND FOUND NO PROBLEM	FAULT RESET IN OPERATOR CABIN THEN OK	14:40:00	14:50:00	
7	CHP	CC-31 SCR-4	LT NOT TAKING PLACE	TRACK JAMMING FOUND	14:50:00	15:00:00	INFORMED TO OPERATION
8	CHP	CC105 SCR-10	REPORTED B/C HEALTHY STOP	CHECKED AND FOUND UPPER HOUSE I/O RACK SIDE CPU MCB FAILED. MCB REPLACED WITH NEW THEN OK	17:50:00	18:10:00	
9	CHP	CC-34 SCR-2	REPORTED SLEW NOT TAKING PLACE CHECKED AND FOUND 30 DEGREE LIMIT ACTED	RESET AND SLEW TRIAL RUN TAKEN OK	15:00:00	15:10:00	NO ELECTRICAL PROBLEM OPERATOR FAULT



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL SHIFT REPORT

Date: 01/09/2025

Incharge(s): Amit Roy,K SANKARA RAO

Shift: B

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
10	CHP	CC28 TT	CHUTE SENSOR ACTED	CHECKED FOUND CABLE OLD JOINT FAILED. PROPER JOINT DONE THEN OK	15:40:00	16:00:00	
11	CHP	CC-54	REPORTED TRIPPED	OLR ACTED.RESET DONE	16:50:00 17:00:00	16:55:00 17:05:00	
12	CHP	CC 105 SCR 10	REPORTED SIGNAL MISSING	LT FORWARD DONE AND TESTED OKAY	19:50:00	20:10:00	
13	WT	OT-3	DRIVE TRIP (2TIMES) DUE TO ENCODER FAULT	DRIVE RESET DONE	19:20:00 20:50:00	19:25:00 20:55:00	
14	IOSA	TBS ON OC-13A	RBC STOPPING ON ZSS	CHECKED AND FOUND MATERIAL STUCK. MADE FREE AND TESTED OKAY	15:55:00	16:15:00	