



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 09/12/2025

Area: WT

Equipment	Job
OP 1	After rake, maintenance done
OP 8	Trolley line inspection done
OP 9	Checked Forward and Revers directions fully found no stops or faults
EOT Crane(O)	Aux Hoist,gravity limit control is given to Rotary UP Limit and g/limit is bypassed
EOT Crane(O)	MCCB(250A) near OT 3 out haul side replaced
LC 1	All drive panels blowing and room cleaning done