



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 31/05/2025

Area: WT

Equipment	Job
OP 9	Revers end limit Switch ,backup switch is shifted to Main switch position and tested ,OK
CT 1 and 2 Series	Running Inspection done
OP 4 and CP 2	after rake maintenance done
OP 5	after rake maintenance done,middle C- clamp replaced
OP 7 and OP1	Dead end lighting problem rectified,one 200w LED replaced
OT 2	De coupling area lighting ,cable joint problem,rectified