



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 09/06/2025

Area: WT

Equipment	Job
OP-1,4,5,8 CP-2,3	After rake maintenance done
op-8	D-6 motor realignment done Bypass removed and kept in circuit checked some distance found Ok.
OT-4	Top clamp Limit switch-2 cable insulation damaged And touching to earth near cable entry point at limit switch, cable reconnected and bypassed removed at I/O Rack Checked OK.
op-1	At column no:87 Incoming looping cable found damaged at column turnout point,cable isolated at both column no:87 and 80.(B-Type)