



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 11/07/2025

Area: CHP

Equipment	Job
SCR 1	Communication healthy to CCR output bit programmed
LC 15	LM 200 MCCB module prepared and kept in spare panel
CC 53	CC 53 burnt motor shifted to mixture building and coupling removed
CC 112 to CC 33	Tail end lighting ckt problems rectified and 3nos 70w and 3nos 35w fixtures replaced
JH C 17,18,19,209,210	Hoist panels maintenance was done
CC 42,113	PPM was done
CC 111,35,S3 TUL	Chute sensor modification done
CC 34,CC 18	MPR replaced and kept in ckt