



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 08/05/2025

Area: OHP

Equipment	Job
JH-4	Hoist PPM done
CO-7	BSS handle fixed and tested okay
CO-8,15,TT2	Motor and panel PPM done
CO-11A,14A,14B,TIS on CO-11A	Field devices PPM done and TIS on CO-11A PPM done
RBF-1A,2A,3A	PPM done for motor and panel
BRC-4 on CO-8A	Modification job is going on.HMI testing done
BRC-3 on repair bay	LT(7.5kw) 3 motors removed for overhauling. coupling removed
BRC-2 on CO-28	B/C ph reversal done to clear jamming and restored after clearing.CT fwd limit switch changed and tested okay