

## RASTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 03/05/2025 Area: OHP

| Equipment  | Job   |
|--|---|
| co-36,37,47,48,vf-14,15,16,17,18,<br>vs-1,2,3,4,5, vf-19,20, co-49 | motor and panel side ppm is done.   |
| co-16a hoist   | inspection is done along with mechanical, found rope twisted, released along with mechanical, brake checked and found ok. |
| co-57 p/c switches   | p/c switches were fixed, to be put in circuit.  |
| co-25,59,63  | Running inspection is done.   |
| co-28,8a,65,66,67 belt scales                                      | belt scales ppm is done.  |
| wobr-1,2,3   | b/w motor inspection is done  |
| tbs-6 on co-20 and co-20   | ppm is done, co-20 panel side ppm is done.  |
| wbr-2 on co-6a   | m4 motor proper alignment is done.  |
| brc-1  | shifted from co-31 to co-32   |
| JH O-3 takeup timer  | timer power contactor is replaced.  |
| co-12 zss  | zss return was rerouted to io rack via belt drive feeder.   |
| co-14,15,16,3a t/e area  | illumination is improved  |
| co-9,10,12,13  | motor and panel pm is done  |
| CO-43A CJD   | checked and restored in circuit.  |