



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 03/07/2025

Area: WT

Equipment	Job
OC 1A	ZSS Probe replaced
CP 3	D4 motor bypassed due to bed down (only 4 Drives in ckt),informed to Mech. and Operation
DE system (C)	all panels checked in DE panel Room for Identifying earth fault
LC 9	CMV2 panel checked found fault in Air Supply Fan panel
LC 9	panel racked out,CMV2 ,CM3 and OT 5 ACBs made ON ,Incomer -2 also made ON and B/C kept OFF