



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL SHIFT REPORT

Date: 15/12/2025

Shift: A

Incharge(s): G Eswara Rao

| Sl No | Area | Equipment | Problem | Action | From | To | Remarks |
|-------|------|---------------|--|---|----------|----------|-----------------|
| 1 | OHP | co 50 | tripped on olr | reset done | 07:32:00 | 07:45:00 | |
| 2 | OHP | co 29 | olr acted | reset done | 13:00:00 | 13:10:00 | |
| 3 | OHP | co 26 | tripped on olr | reset done | 10:35:00 | 10:45:00 | |
| 4 | CHP | cc 58 | tripped on olr due to over material. | reset done 2 times. | 07:00:00 | 07:15:00 | |
| 5 | CHP | cc 24 | C/ S .acted due to jamming | reset done | 09:50:00 | 10:00:00 | |
| 6 | CHP | cc 58 .TT | TT LT NOT TAKING PLACE/pcrd cable R phase got short at old joint while doing LT due to material jamming and mpcb damaged | temporary joint done then given clearance | 10:45:00 | 11:40:00 | module replaced |
| 7 | CHP | scr 6 on cc38 | tripped on olr. | reset done | 06:30:00 | 06:45:00 | |
| 8 | CHP | cc 35 | tripped on olr. | reset done. | 08:11:00 | 08:20:00 | |
| 9 | CHP | cc 125 | zss acting due more material on the conv. | clear the material in local .then ok | 09:30:00 | 09:55:00 | |
| 10 | CHP | scr 4 on cc31 | pcrd cable looping on the ground/ | pcrd cable winding done .then ok | 10:40:00 | 11:15:00 | |
| 11 | CHP | cc 51 | mpd on olr due to feeding conver stopped | reset done 5 times | 09:30:00 | 10:30:00 | |
| 12 | CHP | cc 54 | tripped on olr | reset done. | 12:00:00 | 12:05:00 | |
| 13 | CHP | cc 117 | tripped on olr | reset done | 11:20:00 | 11:25:00 | |
| 14 | CHP | tis on cc130 | magnet mpcb tripped 5 time s due high current. | reset done. | 08:15:00 | 12:30:00 | |
| 15 | CHP | cc130 tis | feed back kept bypass due to motor tipping | at i/o rack | 12:35:00 | 12:40:00 | |