



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 01/09/2025

Area: OHP

Equipment	Job
wbr-3 on oc-29	boom start pb is replaced, control fuse provided in control desk.
transfer car	auxiliary supply cable 50sq.mm lugs provided.
wbr-1 on oc-26	ht coupler and slip ring maintenance is done ; LT DRIVE and io rack blowing is done.
co-8a,28,65,66,67	belt scales ppm is done
1-141lc3 sump motors	outside one found tripped, meggered. and shifted to lc-7 for further action. installed spare one in its place and tested.
lbds4	illumination is improved
tt-4 on oc-8a	position sensor failed, replaced with spare one.
CO-25	JOD is installed, to be taken into circuit. JOD for co-26 is being made ready.