



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 23/10/2025

Area: WT

| Equipment | Job |
|---------------|---|
| MIS | OP 2 /D4 motor coupling removed for sending ERS |
| OT 4 | LS 1 ,Switch replaced and striker welding done, tested , OK kept in circuit |
| MIS | 16A SP MCB replaced in tippler LDB |
| OT 4 | hopper lighting done ,2* 400 W S V fitting replaced |
| SCO 1A | Festoon cable fixed properly by fixing guide roller which was fallen |
| OP 1 and CP 3 | After rake maintenance done |