



वी.एस.पी  
VSP

# RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 29/04/2025

Area: OHP

Equipment	Job
CF-1	cjb high problem is rectified.
rsco-9a	zss probe 50mm dia is installed and tken into circuit.
LOSP-1 and LOSP-2	spare motors inspection is done.
1-141lc3 i/o rack	unused bits cores were removed
DE-5	all drives currents checked and recorded.
1-14lc8 T/F room	housekeeping is done.
wobr-1 on co-26	running inspection is done for bucket wheel and boom conveyor.
tbs-7 on co-19	left boom running inspection is done. and co-19 running inspection is also done.
tbs-2 on co-22	pcrd layering is done properly, and Left boom running inspection is done.
wbr-3 on co-29	boom zss module is changed and its estop pb is changed in cabin. PCRD layering is done properly. Running inspection of boom conveyor, and bucket wheel is done.
wobr-4 on co-25	yard focus lamp is replaced,
tbs-5 on co-24	ppm is done
tbs-1 on co-21 nd co-21	ppm is done at both sides
brc-2 on co-28	festoon cable maintenance is done
co-5a	panel side ppm is done
brc-1 on co-31	zss high cores were changed to spare ones and restored, zss in circuit.