



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 20/06/2025

Area: OHP

Equipment	Job
co-38b cjd	rectified along with instrumentation and kept in circuit.,
wbr-4	removed It moor 5.5KW overhauling is under progress.
co-86,87 h/e ldb	lighting circuit rectified and restored illumination.
lc-4 and om-22 io racks	ppm is done
co-24 ht coupler	maintenance is done
IO-10 panel	feeder of co-24 mechanism problem rectified and maintenance is done.
co-5,6,7,1a	electronic brs checked and kept in circuit.
eot-1	ppm is done
LOSP-1 , LOCP-1 LDB	ppm is done.
co-36,37,48,vs2,29	running inspection and vibration values are recorded.
co-5	schneider mpr is installed for co-5 and tested in decoupled condition. PULLCHORD is kept in circuit.