



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 04/09/2025

Area: CHP

Equipment	Job
CC-51A,113A GALLERY	lighting circuit rectification done. Lighting improvement to be done
CC-51,113 TUNNEL LIGHTING	113 wall side lighting circuit rectification done and 3 no's 70w sv lamps fixed
SCR-3,SCR-6	30 deg limits inspection done
CC-36, SCR-1	Modem not communicating. changed modem and pigtail. made ok
CC-126	DE chute sensor probe cable lug replacement done
CC-111,31,37,38,40	ZSS supports ppm and welding done
SCR-5	slew 30 deg limit bypass checked and kept in line
STK-2	slew 90 deg limit switch replaced and kept in circuit
CC-35,STK-2	ppm done
SCR-7 on CC-39,STK-1 on CC-37	Machines interchanged