



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 14/02/2026

Area: CHP

Equipment	Job
CC-27,27A,TT-27A,CC-29,CC-110	panel and motor ppm done. TT motors ppm done
PLC	LC-17 profibus loop cable changed and communication made ok
PLC	CCR TO CM-9 profibus cable changed to newly laid cable
LIGHTING	120w led arranged at cc-54 gallery
CC-54	BSS, Pullcord purpose 7 core cable laid, dressing done and joint made. Damaged cable removed
STK-2, STK-1	modems interchange work done
CC-106	Field devices and space heater purpose pipes fixing done and BSS switches base fixing is under progress
CC-31,SCR-4	ppm done