



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 16/02/2026

Area: IOSA

Equipment	Job
OJH-10A	REMOVED ONE CABLE TROLLEY UNIT FOR DRAWING/ PROCURING SPARES.
BRC	REPLACED FESTOON CABLE TROLLEY DAMAGED WHEELS
OC-11A	CHECKED COMPOSITE CABLE AFTER MATERIAL REMOVAL ON CABLE.
OC-33A	SHUTTLE CONVEYOR FESTOON CABLE AND ASSEMBLY CLEANING AND CHECKING.
BRC	LT M6 MPCB REPLACED.
OC-19A	PPM DONE ON SUMP PUMPS AT H/E and T/E.