



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 16/02/2026

Area: OHP

Equipment	Job
co-38b brs	sensors got loose, fixed them properly in place and restored in circuit.
co-17,18 lighting	JH O-5 entrance ldb tb's were damaged, replaced and lighting is restored along the gallery and junction house.
co-14a,14b,42a hoists ; jh O-14,bpc-1,bpc-2,27a,30a h/e hoists	ppm is done.
co-12a gallery, locp-1 cr lub pump area, 42a h/e	lighting is improved.
tbs-4 on co-5a	It operation is done and check its working status,
co-29 pullchord	cable joints done and restored in circuit.,
lc7 spare modules	modules cleaning is done, mcc house keeping is done.
brc-3 on co-33m	shifted to co-34. ht transformer cleaning is done. BRC and Transfer Car pcrd cables layering is done properly.
LBDS-4 and 5 IO RACK OF OHP	OHP IO RACK , one sitop is powered with 230v from 1-141LBDS-1 PCC 12F3 panel.