



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 22/08/2025

Area: CHP

Equipment	Job
CM 28, Coal complex	Rooms cleaning done
SCR 9 slew/luff	Instrumentation switches maintenance, cleaning and covered
CC 37	Yard conveyor trial run was taken
CC 51 tunnel	Lighting improved
CC 111, S3, 38, SCR 6	Running inspection was done
JH C 17, 18, 109, 132, 209, 210, 211, 212	Hoist panels maintenance was done
CC 201 FG	Electrically operated after mechanical rectification
SCR 10	Boom conveyor termination done and trial run was taken after mechanical gear box work
CC 36	TUL chute sensor modification was done
CC 222/223	CJS individually wired and checked .CJS ckt separated from PB ckt
CC 8, 18, 23, 39, 31, S2, R1,	PPM was done