



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 28/04/2025

Area: OHP

| Equipment | Job |
|--|---|
| co-12a removed motor | motor is shifted from co-12a head end to ht shed near Mixer building |
| rsc-9a | zss and cjd control supply problem is rectified, zss probe arrangement needs to be changed, kept in bypass. |
| co-14,15 t/e side | illumination improved. |
| co-9,12 | motor and panel side ppm is done. |
| wobr on co-6a | slew speed is reduced to 10Hz |
| wobr-3 on co-29 | safety switch ppm is done. |
| tbs-3 on co-7a | cjd card is changed and kept in circuit. |
| wobr-4 on co-25 | pile focus lamp replaced. |
| brc2 on co-28 | bridge conveyor zss targets welded, probe fixed and kept in circuit and trail run taken |
| co-60, co-63 belt and carriage ; bpc-1,bpc-2 ,DE-24 | ppm at both motor and feeder is done. |
| TBS-4 on co-5a | ppm is done |