



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 06/05/2026

Area: OHP

Equipment	Job
co-60,63 belt and carriage, 66,69	motor and panel side ppm is done. co-69 panel side ppm is done.
JH o-2,3	hoists ppm and LDB, PDB Maintenance is done.
co-9,14,15,16,3a,17	motors greasing is done,
vf-2a spare motor	overhauling is done, bearings replaced and trail run taken.
Repair Bay	Additional lighting is removed and shifted to HVMCC-1
co-29 yard focus lamps	circuit rectified, ;lamps replaced and restored lighting.
brc-2 on co-30	ppm is done, HT transformer oil leak observed at primary side, closed with putty.
brc-3 on co-34	panels blowing done, interlock panel wiring tightness checekd, PPM is done.
wobr-4 on co-6a	slew was not taking place, PLC O/p was generating but observed voltage drop to XMD input, Found potentiometer cable fault, removed it given directly, DC MCB in XMD panel replaced and tested slew operations.
wobr-3 on co-29	It tested in DOL mode and PCRD loop was provided.Grease pump circuit rectification done and checked. M3 brake adjustment is done along with Mechanical. Failed Boom conveyor motor is sent to ERS