



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 29/04/2026

Area: OHP

Equipment	Job
om-15, om-32, om-31	control bus bar ppm is done.
co-36 gallery and 56 gallery	lighting is improved.
losp-1; daybins-2, daybins-1	spare motors in the stream blowing and meggering was done.
co-34 brs	electronic brs installation is under progress,
co-67	motor greasing is done.
co-26	motor side termination and current checked, found ok.
1-141lc4 top floor RIO, LOCP-2 crusher MCC RIO	profibus loops were changed
wobr-4 on co-6a	It m5 motor termination got loose and is touching body, termination done properly and restored in circuit.