



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 14/05/2026

Area: OHP

Equipment	Job
co-59 h/e, 38a t.e, 68 t/e	CCTV purpose cable laid for providing supply at designated places.
co-21	motor greasing is done at both ends, Earthing Jumpers were made ready .
co-25	motor termination is checked.
Repair bay transformer	body base welding is complete, no leaks observed so far, planned for shifting tomorrow.
tbs-3 on co-21 ,tbs-6 on co-7a; wobr-2 on co-25	All panels blowing is done.
TT-3 pcrd cable	cable was damaged due to loop formation behind the drum, cable UN winding done, proper joint is done and winding done back onto drum. TT-3 ppm is done.
co-5,6,7,1a	Cables along conveyors inspection is done and dressing is done at few places.
co-41a,42a,50.53,56 h/e hoists	ppm is done.
Lubrication Solenoid valve	New ones checking was done at cr-3a panels.
tis-5 on co-25	motor termination lugs replaced and restored in circuit after mechanical clearance.