



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 28/05/2026

Area: OHP

| Equipment                                                   | Job                                                                                                                                                |
|-------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|
| stacking stream inspection                                  | field safety devices bypasses checking is under progress.                                                                                          |
| 1-141LC3                                                    | sump pump is checked and de watering is done.                                                                                                      |
| JH-15, 38b h/e,37a h/e                                      | spare motors cleaning and megger values recorded.                                                                                                  |
| co-50 h/e hoist                                             | ppm is done.                                                                                                                                       |
| co-50,51,68                                                 | field devices ppm is done.                                                                                                                         |
| wobr-1 on co-26                                             | bc and bw motors inspection is done.                                                                                                               |
| wobr-3 on co-29                                             | LT motor M3 motor tb was missing, canopy provided. BW and bc motor inspection is done.                                                             |
| co-77,84,86,34,33m ; co-50,51 belt and carriage ; crusher-3 | motor and panel side ppm is done.                                                                                                                  |
| yard conveyors. co-19,7a,20,24                              | BSS inspection is done, found to be in circuit. co-19 bss switch chp side handle is missing, fixed back in place. co-5a BSS circuit to be checked. |