



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 19/05/2026

Area: OHP

Equipment	Job
TIS on co-29	kept in circuit after mechanical job.
co-4a, 76R field devices	inspection is done. co-4a brs maintenance is done
wobr-4 on co-6a	peripheral lighting is improved.
brc-5 on co-32	mcc panels blowing is done, lighting circuit is rectified and restored lighting in MCC and outside.
co-11a, 9a,12a, h/e hoists ; vs-1a to vs-5a hoists	ppm is done.
co-59,62	safety devices ppm is done.
co-66; co-11a motor	greasing is done at both ends
JH O-15 cctv supply	supply boxes fixed at 65 h/e and 68 t/e areas
CBMS-5a on co-6a	magnet is shifted down by 20mm. Magnet incoming supply mccb mechanism failed, replaced with spare one and trail run is taken.found ok.
DE-5 Fan2	DMPR Tripped , motor checked , reset done and restored in auto operation.
TT-1 position sensors	1) pos on co-21 wire wound around the sensor was removed and restored in circuit : 2) pos on co-7a sensor was not working, left in bypass .
Repair bay HT Transformer Tank	Supporting Channels Welding is complete, oil filled, to be checked and sent to ERS
DE-21 bucket elevator	Spare motor is installed along with EnMD and trail run is taken, Checked Balanced currents 1.8Amps. Restored in Auto operation.