



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 02/06/2026

Area: OHP

Equipment	Job
tbs-1 on co-22	RBC pile focus lamp fixed, 250W lamp is fixed.
co-29 pullchord	cable damaged towards t/e side, 15meters new cable is laid and restored in circuit.
JH-O-14 h/e, bpc-1,bpc-2, DB-1,CO-27a, 30a,31a,33a,35a,37a,38b,65 H/E hoists	hoists ppm is done.
co-46 h/e welding machine supply	63A Isolator damaged, replaced and restored welding machine supply.
co-36,37,47,48	motor side ppm is done. co-37 zss cage found damaged, replaced.
co-10,13 ; crusher-2	motor and panel side ppm is done.
brc-2 on co-30	HT transformer oil drained out, metal putty is applied at leakage area, oil top up is done, later transformer charged.