



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 01/06/2026

Area: OHP

Equipment	Job
1-14lc4,1-14lc8, hvmcc-1,om-22,om-16,om-12	water levels is checked and de watering is done wherever needed.
brc-2 on co-30	chp side yard interlock arrangement is changed and trail run taken.
wobr-2 on repair bay	mcc blowing, transformer cleaning is done.
space heater inspection is done	co-28 , co-25, co-24 couplers space heaters rectification is done
tbs-2 on co-20	machine ppm is done. Additional pile focus lamps provided on the machine.
co-20 ht motor	motor side ppm is done.
co-38a, rco-2a,bpc-2	motor and panel side ppm is done. bpc-2 and rco-2a safety devices ppm is done.
1-14lc6, om-10, unit2 crusher mcc, ocr ground floor	water levels checked and de watering is done where needed.
co-9a, 12a	panel side ppm is done.
co-11a brs	sensors removed, fixed back in place properly. Belt holes observed, informed operation and restored in circuit.
cr-1a filter clog sensor	kept bypass at io rack due to sensor malfunction
co-49 h/e; co-44 gallery ; vs-1 level	lighting is improved
rsco-10a, co-14,tt-1	motor and panel side ppm is done.
vf-10 spare motor	overhauling is under progress