



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 11/05/2026

Area: OHP

Equipment	Job
wobr-1 on co-26	rio and panels blowing is done. RIO is closed properly to prevent further dust accumulation.
repair bay HT transformer	The tank base leakage welding job is in progress.
co-4a brs	checked and restored in circuit.
co-16 pullchord	checked and restored in circuit.
tt-3 pcrd cable	change over point drum was fixed back and proper welding was done.
brc-1 on co-28	ht transformer, Primary and Secondary side checked and cleaned.