



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 06/06/2026

Area: CHP

Equipment	Job
CC-13,17	Panel and motor side PPM work done
JH-1 LIGHTING	32A MCB fixing done
CC-105,SCR-10	PPM work done
CC-9 GALLERY	Lighting circuit rectification partially done. To be continued. 10 no"s 75w LED installed
SCR-7	Shifted from CC-39 to CC-40
1-14LC18	PLC panel Profibus connector changed and IM module changed and Bus fault rectified
SCR-7	LT End limit striker welding and adjustment done
RG-3,VS-3,VF-3,CC-132	Panel side and motor side PPM done