



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 22/05/2026

Area: CHP

Equipment	Job
CC 26	300mts 5*2.5 control cable laid for BS switches connection
SCR 6	Cabin top 200W focusing lamp replaced
Battery car	Shifted from CM 18 to LBDS
CC 41	Running inspection done
LBDS 1 and 8, LC 2	Rooms cleaning done
CC 111,S 3,CC 105,107,108 .SCR 10	PPM was done
CC 111 HT	Ground isolator maintenance was done
CC58TT	Festoon cable rope mechanical problems rectified and tightened