



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 09/05/2026

Area: OHP

Equipment	Job
co-77 to 84 belt scale interlock	modified bypass pb to be active, when fed from co35 route only.
jh o-2	old pump failed, co-1a side sump pump is replaced and de watering is done.
tis-6 on co-29	local operation station with lockable estop is replaced and checked.
co-2a	lug replaced, termination is done , vcb fuse is replaced and trail run taken. currents and vibration values recorded.
cr-1a zss	probe sensitivity is adjusted and restored in circuit.