



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 18/05/2026

Area: CHP

Equipment	Job
CC-13,CC-17,CC-24	Motor and panel PPM work done.
CC-51 MECH BRS	Cable laid and connected in series with Electronic BRS
LC-2 PLC panel	Door and sheet fixed properly
LC-19 PLC PANEL	Profibus Cables dressing,blowing done
CC-222/CC-223	BELT SCALE units cleaning done
SCR-9	PLC and Control desk connections tightness done
STK-1	Shifted to CC-36
RECL-1	shifted to repair bay
CC-40,CC-213,SCR-9	PPM work done