



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 26/05/2026

Area: OHP

Equipment	Job
vf-10 vibro feeder	motor shifted to LDBS for overhauling, bearing replacement is under progress.
TT-3	LT motion holding is removed and only inching mode is given.
co-5,6,7 h/e ; JH o-3,o-4	LDB, PDB ppm is done.
co-5 side sump pump	sump pump ppm is done.
Jumpers cable	Welding machine and motor earthing purpose AL jumpers made ready.
New Battery charger	Batteries shifted from central store to OCR2.
wobr-4 on co-6a	LT M5 MPCB replaced and tested done.
wobr-2 on co-25	cabin AC mcb is replaced and lighting is restored.
brc-1 on co-28	festoon cable maintenance is done.
tbs-1 on co-22	ppm is done. Inspection reports not provided.
33a, 35a H/E spare motors	maintenance and megger values recorded.
co-68	motor side ppm is done.