



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 15/06/2026

Area: OHP

Equipment	Job
co-60,63	safety devices ppm is done.
co-69	motor and panel side ppm is done.
co8,9,10 gallery	lighting improvement is under process.
vf-1a,2a, ; bf-3a,4a,5a ; vs-1a,2a,3a,4a,5a	motor side ppm is done.
LOSP-1, VF level ; co-50 gallery	lighting load balancing is under process.
co-11a cbms	working is checked, panels blowing is done.
brc-4 on co-8a	Hydraulic oil tank temperature sensor cable issue observed, used spare core and restored its working and kept in circuit.
wobr-4 on co-6a Yard interlock	Yard interlock cage structure is replaced .
co-84 BRS	mechanical BRS installed , kept in circuit in series with electronic one. Removed bypass at IO rack.