



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 28/04/2026

Area: OHP

Equipment	Job
co-17 h/e hoist	ppm is done, and gallery lighting inspection is done.,
co-14,15 brs	ppm is done
tt-1,2	pcrd cables and position sensors inspection is done. tt-1 proper winding is done.
co-20 motor	both ends greasing is done.
co-21 ht coupler	space heater cable laid and restored its working.
co-45 h/e hoist	reported brake was not working, observed oil leak from gear box onto brake assembly, removed brake assembly along with brake pad and fixed back properly, to be tested with load as rope was in twisted condition, informed mechanical about oil leak as well.
spare mechanical BRS	3 no.'s made ready.
om-24	control bus and chamber ppm is done.
om-16,24 ; 1-14lc7 ; 1-14lc4 ; 1-15lc2	io racks ppm is done ; mcc house keeping is done.
wobr-1 on co-29	shifted from co-29 to co-26
wobr-3 on co-26	shifted from co-26 to repair bay ; lighting is provided for repair bay jobs.
vf-19	both motors were removed for mechanical tray job, fixed back after the job completion
brc-4 on co-8a	chp side spare thruster brake is installed and tested, kept in circuit. PCRD cable proper winding is done.