



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 16/06/2026

Area: CHP

| Equipment                       | Job                                                                       |
|---------------------------------|---------------------------------------------------------------------------|
| CC-17,18,19,20 GALLERY LIGHTING | 75W 6NO'S, 30W 3NO'S 350W 1 NO' lights installed                          |
| CC-55 METAL DETECTOR            | Installation is under progress.                                           |
| CC-37 ISOLATOR PANEL            | Mechanism problem rectification is under progress                         |
| SCR-2                           | PCRD drum sensor changed and kept in circuit                              |
| SCR-1                           | Luffing power contactor malfunctioning sometimes. Power contactor changed |
| SC-8,CC-112                     | PPM work done                                                             |