



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 09/06/2026

Area: OHP

| Equipment                                                  | Job                                                                                                                          |
|------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|
| co-3B, 4A, H/E area                                        | Hoist panel, LDB maintenance is done. co-3b gallery lighting is improved.                                                    |
| vf-10 spare motor                                          | overhauling done, bearings replaced, trail run to be taken.                                                                  |
| co-35a brs                                                 | sensors , cable replacement under progress.,                                                                                 |
| co-65, 68                                                  | motor and panel side ppm is done.                                                                                            |
| DE-5 RAL-2                                                 | RAL-2 tripped due to overload , after EnMD clearance, reset done trail run is taken and Currents checked.                    |
| co-11A, , and H/E hoist ;<br>RBF-1a,2a,3a ; RSCO-2a ; TT-4 | motor and panel side ppm is done.                                                                                            |
| Yard Machine spare transformer                             | Ht termination side oil leak was observed. tightened properly and checked , leak arrested. Oil leak not found anywhere else. |
| wobr-1 on co-26; co-26 ; wob-4<br>on co-6a ; co-6a         | ppm is done                                                                                                                  |
| tbs-7 on co-19                                             | Thruster brake mechanism is not working, supply is available .to be checked further.                                         |
| TBS-6 on co-7a                                             | LBC motor and panel side checking is done, DMPPR settings also checked, changed as required.                                 |
| tbs-1 on co-22                                             | shifted to co-23                                                                                                             |