



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 13/06/2026

Area: OHP

Equipment	Job
JH O-3 to O-2	co-2a and co-10 middle area lighting is improved.
vf-10 spare motor	trail run is taken after overhauling and shifted to cf-1 level.
co-9,12	motor and panel side ppm is done. co-9 receiving from IOSA area lighting is improved.
New 1-141LC3 battery bank	Acid filling of batteries is done, To be charged later on.
co-36,37,48 gallery, vf-14 level	lighting is rectified.
co-44,45,46,111,112,113,vf-21,22,23	motor and panel side ppm is done.
Space heaters of Yard HT couplers is done.	co-25 space heater supply issue rectified and restored its working.
tbs-7 on co-19	additional boom focus lamps provided and improved lighting.
jh o-14, bpc-1, bp-2, co-27a, 30a, h/e hoists	hoists ppm is done
co-84,85	mechanical BRS installation is under progress.
co-7a , tbs-6 on co-7a	motor and panel ppm is done. Boom conveyor focus additional lamps provided.