



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 28/04/2026

Area: WT

Equipment	Job
CO 5 -7 tunnel	lighting done,200W 2nos and 120 W 1no installed
CP 4	control checked,4A1 cantactor burnt, replaced it
OT 4 series	Panel and Motor side ppm done
OT 4	LS 2 limit switch kept in circuit