



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 22/05/2026

Area: OHP

Equipment	Job
CO -11	festoon cable found hanging , loop adjustment is done,
Yard HT couplers area inspection	Cleaning done is checked , found ok.
TT	TT-4 PCRD drum and cable movement is checked while doing LT operation, found ok. TT-1 pcrd motor TB found hanging , to be fixed properly. TT-2 and TT-4 LT is made to work in inching mode, holding contact is removed.
TBS-3 on co-21	machine ppm is done.
Fabrication jobs	co-34 brs canopy is prepared to be fixed , 2 BRC ZSS arrangement is made ready to be fixed.
wobr-3 on co-29 running inspection is done.	MCC panels doors closing arrangement to be done properly. BC and BW motors vibration readings were recorded.
stacking conveyors	CJB inspection is done, co-5a and co22 cjb proper modification to be done.
eot-1 and eot-2	ppm is done.
co-49 gallery ; Co-35 h/e area and co-22 t/e area lighting	lighting circuit is rectified and restored.
JH-14 h/e , bpc-1,bpc-2,27a,30a,31a,33a,35a,37a,38b, JH-15 h/e	hoists ppm is done.