



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 24/04/2026

Area: CHP

| Equipment     | Job                                                                             |
|---------------|---------------------------------------------------------------------------------|
| Lighting      | GPL point, one 350w LED fixed                                                   |
| JH-3          | Hoist limits kept in circuit                                                    |
| CC-103 AND TT | PPM work done                                                                   |
| CC 204 to212  | PPM was done                                                                    |
| SCR 2         | LT motors alignment done and direction checked. Boom motor alignment completed. |
| CC 117        | Receiving chute vibrator replaced and kept in service                           |
| CC 53         | Drive changed to OCR side,termination done and trail run was taken              |