



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 04/06/2026

Area: OHP

Equipment	Job
co-5,6,7,1a tunnel	lighting is improved.
co-20 ht motor	vibration readings are taken.
wobr-1 on co-26	bucket wheel and boom conveyor inspection is done, vibration reading taken.
co-30,31	mechanical brs installation is under progress,
brc-2 operator cabin AC	MCB mechanism issue, cleaned and restored AC working.
Spare motors	wobr-4 LT m5 spare motor and wob-1,2,3 BW spare motor received from ERS and kept at HVMCC-1.
Transformer 400VA	Received from ERS and kept at HVMCC-1.
co-11a brs	electronic brs kept bypass at module to belt holes and kept only mechanical brs in circuit.
tbs-5 on co-24 and co-24	motor and panel side ppm is done. TBS LT brake panel base plate welding to be done.
co-60,63 belt and carriage ,66, bpc-1	motor and panel side ppm is done.
Radio remote panel for eot-2	panel installation on eot in under progress.
co-32 pullchord	cable joint done at 4 places and restored in circuit.