



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 19/09/2026

Area: CHP

Equipment	Job
Misc	JH-1 hoist and LDB maintenance done
CC-9,12,20	Panel and motor side PPM done
CC-51,113,51A,113A,54,132	Chute sensors checking done
CC-131,130,52,53,VF-1,VF-2,VF-3	Chute sensors checking done
Misc	3 core * 2.5sq.mm 200m cable shifted from LBDS to CHP electrical store
CC-113A	Vibration and temperature readings noted
Misc	CM-18 spare 160kw motor coupling fixed and fan painting done
SCR-8	Luff main contactor changed with Siemens and both motors IR values noted
CC-32	Motor vibration readings taken in load condition
CC-40,SCR-10	PPM work done