



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 08/10/2026

Area: OHP

Equipment	Job
co-12a brs	suspecting module problem, replaced it and kept in circuit.
co-38a,38b hoists ; co-28,27a,30a,8a,db-1,37a,38a,38b LDB's PDB's ; 1-141lc3 Rio ;	ppm is done.
co-43a to rsc-9a chute vibrator	panel installed at site. work in progress
cr-3a lubrication pump motor	termination damaged, proper termination is done and checked.
co-11a pullchord	cable got cut at snub pulley,work under progress
WOBR-4 on co-6a	BC pullchord job is under progress; co-21 tail end lighting circuit rectified.
af-8 ;	checking under progress along with ETL ; ground hopper lighting circuit rectification is done.
co-5,8,11	motor and panel side ppm is done
co-20 head end BSS	Slotted base prepared and bss position adjusted and restored in circuit.
co-29	pull chord fault isolated and restored in circuit.