



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 21/05/2026

Area: OHP

Equipment	Job
Walkie-talkie charging	sockets with boxes made ready and fixed in OCR I/C room.
co-84 brs	shifted 10m towards h/e from its regular position and kept in circuit.
Tbs-5 on co-24	mcc blowing is done.
Repair bay transformer Tank	sent to ERS for assembly.
wobr-3 on co-29	bucket wheel motor failed, replaced with spare motor,. Failed motor coupling is removed and sent to ERS. Shifted motor from rco-1a h/e and coupling fixed, kept as spare for Elecon wobr BW motor.
jh o-3	hoist ppm is done.
tt-1,2,3,4	position sensors inspection , cables dressing, pcrd cables inspection is done. co-14 safety devices inspection is done.
co-8a	pullchord rope for emergency operation from conveyor belt is provided.
mechanical BRS	2 module were made ready for co-38a, 38b.