



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 25/05/2026

Shift: A

Incharge(s): G Eswara Rao

| Sl No | Area | Equipment        | Problem                                                              | Action                                                                                               | From     | To       | Remarks           |
|-------|------|------------------|----------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|----------|----------|-------------------|
| 1     | OHP  | BRC ON CO 8A     | NO DRIVES/MCB 110V AC NEUTRAL LOOPING WIRE GOT MELTED IN PLC PANEL   | TEMPORARLY BYPASSED AND GIVEN CLEARANCE                                                              | 09:20:00 | 10:15:00 | MCB MELTED        |
| 2     | OHP  | CO 13 B/D        | TRIPPED ON OLR                                                       | RESET DONE                                                                                           | 07:15:00 | 07:25:00 |                   |
| 3     | CHP  | CC 201           | TRIPPED ON OLR                                                       | RESET DONE                                                                                           | 12:30:00 | 12:40:00 |                   |
| 4     | CHP  | SCR 10 ON CC 105 | L T NOT TAKING PLACE/CABLE SUBMERGED IN THE MATERIAL                 | CABLE REMOVED FROM THE MATERILA                                                                      | 10:20:00 | 10:40:00 |                   |
| 5     | CHP  | SCR 3 ON CC 37   | BC NOT RUNNING/30 DEGREE LIMIT ACTED                                 | RESET DONE                                                                                           | 12:00:00 | 12:15:00 |                   |
| 6     | CHP  | CC 125           | TRIPPED ON OLR                                                       | RESET DONE                                                                                           | 13:10:00 | 13:25:00 |                   |
| 7     | CHP  | CC 44            | TRIPPED ON OLR                                                       | RESET DONE                                                                                           | 13:15:00 | 13:25:00 |                   |
| 8     | CHP  | SCR 3 ON CC37    | LT NOT RUNNING                                                       | M1 TRIPPED ON OLR/RESET DONE                                                                         | 13:30:00 | 13:45:00 |                   |
| 9     | CHP  | CP 2             | F/REVERSE NOT TAKING PLACEACB                                        | ACB TRIPPED AT COL.NO 24 DUE TO BOTTOM AND TOP C CLAMPS LOOSE/CLAMPS TIGHTEN PROPERLY THEN TESTED OK | 11:50:00 | 12:00:00 |                   |
| 10    | CHP  | TT 3 ON BPC 1    | SIGNAL MISSING/CABLE GOT CUT AND GLSS FUSE BLOWN ,SENSOR NOT WORKING | BYPASSED I/O RACK                                                                                    | 11:00:00 | 11:10:00 | TO BE KEPT IN CKT |
| 11    | WT   | OP 2             | F R/REVERSE NOT TAKING PLACE/ACB TRIPPED AT COL.NO 31                | ACB MADE ON AND TESTED OK                                                                            | 11:00:00 | 11:10:00 |                   |



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 25/05/2026

Incharge(s): G Eswara Rao

Shift: A

| Sl No | Area | Equipment      | Problem                                   | Action                                                                     | From     | To       | Remarks |
|-------|------|----------------|-------------------------------------------|----------------------------------------------------------------------------|----------|----------|---------|
| 12    | IOSA | WOBR ON OC 18A | LUFFING NOT TAKING PLACE/DOWN LIMIT ACTED | MECH.OPERATED IN LOCAL MODE FOR MECH WORK/LIMIT RELEASED BYMANUALY THEN OK | 09:10:00 | 10:30:00 |         |